

Grantee: Gwinnett County, GA

Grant: B-08-UN-13-0005

April 1, 2012 thru June 30, 2012 Performance Report



Grant Number:

B-08-UN-13-0005

Obligation Date:**Award Date:****Grantee Name:**

Gwinnett County, GA

Contract End Date:

03/06/2013

Review by HUD:

Reviewed and Approved

Grant Amount:

\$10,507,827.00

Grant Status:

Active

QPR Contact:

Bill Kingsbury

Estimated P/RL Funds:

\$9,680,279.63

Total Budget:

\$20,188,106.63

Disasters:

Declaration Number

No Disasters Found

Narratives

Areas of Greatest Need:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Distribution and and Uses of Funds:

Gwinnett NSP fulfilled its requirements to have 100 percent of the grant funds obligated. In addition, it also met the requirement to have 25 percent of the grant funds expended for activities that benefit those families whose income is no greater than 50 percent of the AMI. It has generated \$4,335,895.87 in Program Income through December 31, 2010.

Definitions and Descriptions:

N/A

Low Income Targeting:

Through the purchase and rehabilitation of a 92 unit low income multi-family project and the purchase and sale of two homes to low income families, Gwinnett County NSP has met the criteria to serve low income families.

Acquisition and Relocation:

Through December 31, 2010, 77 homes have been purchased and a 92 unit multi-family low-income housing complex have been purchased.

No relocations occurred.

Public Comment:

None.

Overall**Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$20,638,106.63

Total Budget

\$5,538,943.18

\$20,188,106.63

Total Obligated

\$2,420,807.31

\$17,069,970.76

Total Funds Drawdown

\$2,783,284.60

\$17,035,618.56

Program Funds Drawdown

\$0.00

\$9,893,694.79



Program Income Drawdown	\$2,783,284.60	\$7,141,923.77
Program Income Received	\$1,323,169.00	\$10,137,914.20
Total Funds Expended	\$300,299.55	\$17,741,307.16
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,576,174.05	\$0.00
Limit on Admin/Planning	\$1,050,782.70	\$1,076,684.62
Limit on State Admin	\$0.00	\$1,076,684.62

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$2,626,956.75	\$4,639,328.58

Overall Progress Narrative:

The program has spent \$20,188,106.63, 192% of the grant amount. NPS 1 Gwinnett has purchased 77 homes and sold 75 and rehabilitated 92 low income housing units.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
000001, Administration	\$0.00	\$1,595,250.05	\$637,397.02
G-0097-000002, GCNSP Acquisition	\$0.00	\$10,406,807.05	\$5,887,028.51
G-0097-000003, GCNSP Rehabilitation Program	\$0.00	\$6,639,066.07	\$3,099,269.26
G-0097-000004, GCNSP Homeownership Assistance	\$0.00	\$1,546,983.46	\$270,000.00



Activities

Grantee Activity Number: G-0133-000001
Activity Title: GCNSP Administration

Activity Category:

Administration

Project Number:

000001

Projected Start Date:

03/15/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,595,250.05
Total Budget	\$544,467.35	\$1,595,250.05
Total Obligated	\$25,901.92	\$1,076,684.62
Total Funds Drawdown	\$223,261.38	\$1,076,684.62
Program Funds Drawdown	\$0.00	\$637,397.02
Program Income Drawdown	\$223,261.38	\$439,287.60
Program Income Received	\$132,317.00	\$132,317.00
Total Funds Expended	(\$20,685.41)	\$1,102,818.20
Gwinnett County NSP	(\$20,685.41)	\$1,102,818.20
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration and Professional Services for Contract Administration that are necessary to carry-out and administer NSP activities. This includes all costs associated with a professional services grants administration contract, as well as rent, phones/telecommunications, marketing materials, office rent, furniture and supplies.

Location Description:

Gwinnett County NSP 575 Old Norcross Road Suite C Lawrenceville, GA 30045

Activity Progress Narrative:

Administrative activities and personnel remain unchanged. Total Fund Expended was modified to bring the "true" figure for this quarter up to date.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: G-0133-000002
Activity Title: Single Family with Incomes At or Under 50% AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$826,046.71
Total Budget	\$727,677.21	\$826,046.71
Total Obligated	\$312.00	\$98,681.50
Total Funds Drawdown	\$507.00	\$98,681.50
Program Funds Drawdown	\$0.00	\$96,834.50
Program Income Drawdown	\$507.00	\$1,847.00
Program Income Received	\$350,000.00	\$968,490.47
Total Funds Expended	\$0.00	\$134,991.50
Gwinnett County NSP	\$0.00	\$134,991.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/5



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/5
# of Singlefamily Units	0	3/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	0/0	3/5	66.67
# Owner Households	0	0	0	2/5	0/0	3/5	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000003

Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,206,099.30
Total Budget	\$1,319,830.83	\$8,206,099.30
Total Obligated	\$1,056,026.94	\$7,942,295.41
Total Funds Drawdown	\$1,147,338.44	\$7,942,295.41
Program Funds Drawdown	\$0.00	\$4,415,532.97
Program Income Drawdown	\$1,147,338.44	\$3,526,762.44
Program Income Received	\$0.00	\$3,563,299.30
Total Funds Expended	\$0.00	\$7,894,316.27
Gwinnett County NSP	\$0.00	\$7,894,316.27
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low, moderate and middle incomes with incomes no greater than 120% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/105



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/105
# of Singlefamily Units	0	40/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	40/105	40/105	100.00
# Owner Households	0	0	0	0/0	40/105	40/105	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000004

Activity Title: Single Family With Incomes At Or Under 50% AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

G-0097-000003

Project Title:

GCNSP Rehabilitation Program

Projected Start Date:

03/15/2009

Projected End Date:

03/15/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Gwinnett County NSP

Overall

	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,059,794.06
Total Budget	\$938,884.06	\$1,059,794.06
Total Obligated	\$1.00	\$120,911.00
Total Funds Drawdown	\$15,487.50	\$89,824.00
Program Funds Drawdown	\$0.00	\$73,060.00
Program Income Drawdown	\$15,487.50	\$16,764.00
Program Income Received	\$305,000.00	\$948,808.98
Total Funds Expended	\$3,596.00	\$178,764.00
Gwinnett County NSP	\$3,596.00	\$178,764.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

This quarter, we had two (2) homes that was completed and sold. Total Fund Expended was modified to bring the "true" figure for this quarter up to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	6/5
#Energy Star Replacement Windows	0	0/0
#Additional Attic/Roof Insulation	1	5/5



#High efficiency heating plants	0	0/4
#Efficient AC added/replaced	1	4/5
#Replaced thermostats	0	3/4
#Replaced hot water heaters	0	4/4
#Light Fixtures (indoors) replaced	5	25/25
#Light fixtures (outdoors) replaced	1	9/10
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	3/5
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	2	7/5
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	6/5
# of Singlefamily Units	2	6/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	6/5	0/0	6/5	100.00
# Owner Households	2	0	2	6/5	0/0	6/5	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
700 Saddle Shoals Drive	Lawrenceville		Georgia	30046-	Match / N
3613 Cainbridge Court	Lawrenceville		Georgia	30044-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000006
Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 G-0097-000003

Project Title:
 GCNSP Rehabilitation Program

Projected Start Date:
 03/15/2009

Projected End Date:
 03/15/2014

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,946,034.09
Total Budget	\$1,277,600.27	\$3,946,034.09
Total Obligated	\$949,565.45	\$3,617,999.27
Total Funds Drawdown	\$1,007,690.28	\$3,617,818.97
Program Funds Drawdown	\$0.00	\$1,403,955.20
Program Income Drawdown	\$1,007,690.28	\$2,213,863.77
Program Income Received	\$0.00	\$2,828,557.30
Total Funds Expended	\$129,490.00	\$4,009,603.13
Gwinnett County NSP	\$129,490.00	\$4,009,603.13
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low, moderate and middle incomes with incomes no greater than 120% of AMI.

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

Eight homes were completed and sold during this quarter. Total Fund Expended was modified to bring the "true" figure for this quarter up to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	8	64/105
#Energy Star Replacement Windows	21	21/0
#Additional Attic/Roof Insulation	8	30/98

#High efficiency heating plants	0	4/52
#Efficient AC added/replaced	4	23/76
#Replaced thermostats	2	22/97
#Replaced hot water heaters	4	22/83
#Light Fixtures (indoors) replaced	16	89/78
#Light fixtures (outdoors) replaced	27	102/175
#Refrigerators replaced	0	1/6
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	19/90
#Units with solar panels	0	0/0
#Low flow toilets	0	20/80
#Low flow showerheads	7	31/96
#Units with bus/rail access	0	0/20
#Units exceeding Energy Star	0	1/8
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	8	57/105
# of Singlefamily Units	8	57/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	8	8	0/0	68/105	68/105	100.00
# Owner Households	0	8	8	0/0	68/105	68/105	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
910 Lakeside Court	Loganville		Georgia	30052-	Match / N
3384 Park Glenn Way	Snellville		Georgia	30078-	Match / N
1265 Little Hampton Drive	Lawrenceville		Georgia	30045-	Match / N
2560 Park Estates Drive	Snellville		Georgia	30078-	Match / N
1355 Little Hampton Drive	Lawrenceville		Georgia	30045-	Match / N
465 Chandler Court	Sugar Hill		Georgia	30518-	Match / N
260 Ballyshannon Drive	Dacula		Georgia	30019-	Match / N
1089 Leybourne Cove	Lawrenceville		Georgia	30045-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: G-0133-000007

Activity Title: Single Family with Incomes At or Under 50% AMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

G-0097-000004

Project Title:

GCNSP Homeownership Assistance

Projected Start Date:

03/15/2009

Projected End Date:

03/15/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Gwinnett County NSP

Overall

	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$355,887.09
Total Budget	\$333,387.09	\$355,887.09
Total Obligated	\$37,000.00	\$59,500.00
Total Funds Drawdown	\$37,000.00	\$59,500.00
Program Funds Drawdown	\$0.00	\$22,500.00
Program Income Drawdown	\$37,000.00	\$37,000.00
Program Income Received	\$112,500.00	\$342,589.15
Total Funds Expended	\$22,500.00	\$90,000.00
Gwinnett County NSP	\$22,500.00	\$90,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 50% of AMI. Financial assistance for the purchase of the home will be provided in the form of a "soft second".

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

There were 2 homes that were completed and sold during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	0/0	2/5	100.00
# Owner Households	0	0	0	2/5	0/0	2/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HOME Funds	\$22,500.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: G-0133-000008
Activity Title: Single Family with incomes up to 120 % of AMI

Activity Category:
 Homeownership Assistance to low- and moderate-income

Activity Status:
 Under Way

Project Number:
 G-0097-000004

Project Title:
 GCNSP Homeownership Assistance

Projected Start Date:
 03/15/2009

Projected End Date:
 03/15/2014

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,191,096.37
Total Budget	\$397,096.37	\$1,191,096.37
Total Obligated	\$352,000.00	\$1,146,000.00
Total Funds Drawdown	\$352,000.00	\$1,146,000.00
Program Funds Drawdown	\$0.00	\$247,500.00
Program Income Drawdown	\$352,000.00	\$898,500.00
Program Income Received	\$0.00	\$921,500.00
Total Funds Expended	\$157,500.00	\$1,326,000.00
Gwinnett County NSP	\$157,500.00	\$1,326,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gwinnett County NSP will purchase foreclosed properties in targeted areas, rehabilitate and sell the properties to qualifying homebuyers. These homes will be offered to homebuyers who meet the income guidelines as set by HUD for low income families with incomes no greater than 120% of AMI. Financial assistance for the purchase of the home will be provided in the form of a "soft second".

Location Description:

Gwinnett County Neighborhood Stabilization Program [GCNSP] will target its NSP efforts in census tracts, which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures occurring as identified by U.S. Department of Housing and Urban Development [HUD]. GCNSP will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

Eight properties were completed and sold during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/105
# of Singlefamily Units	0	32/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	32/105	32/105	100.00
# Owner Households	0	0	0	0/0	32/105	32/105	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HOME Funds	\$202,500.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	G-0133-000010
Activity Title:	Multi Family with Incomes At or Under 50% AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2014

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,095,728.78
Total Budget	\$0.00	\$1,095,728.78
Total Obligated	\$0.00	\$1,095,728.78
Total Funds Drawdown	\$0.00	\$1,095,728.78
Program Funds Drawdown	\$0.00	\$1,095,728.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,095,728.78
Gwinnett County NSP	\$0.00	\$1,095,728.78
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 50% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Fireclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	55/55
# of Multifamily Units	0	55/55

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	55/55	0/0	55/55	100.00
# Renter Households	0	0	0	55/55	0/0	55/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000011
Activity Title: Multi-family with incomes up to 80 % of AMI

Activity Category:

Acquisition - general

Project Number:

G-0097-000002

Projected Start Date:

03/15/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Acquisition

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$278,932.26
Total Budget	\$0.00	\$278,932.26
Total Obligated	\$0.00	\$278,932.26
Total Funds Drawdown	\$0.00	\$278,932.26
Program Funds Drawdown	\$0.00	\$278,932.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$278,932.26
Gwinnett County NSP	\$0.00	\$278,932.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 80% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	14/1
# of Multifamily Units	0	14/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/14	14/14	0.00
# Renter Households	0	0	0	0/0	0/14	14/14	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: G-0133-000012

Activity Title: Multi Family with Incomes At or Under 50% AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

G-0097-000003

Project Title:

GCNSP Rehabilitation Program

Projected Start Date:

03/15/2009

Projected End Date:

03/15/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Gwinnett County NSP

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,301,871.94
Total Budget	\$0.00	\$1,301,871.94
Total Obligated	\$0.00	\$1,301,871.94
Total Funds Drawdown	\$0.00	\$1,299,411.04
Program Funds Drawdown	\$0.00	\$1,293,114.64
Program Income Drawdown	\$0.00	\$6,296.40
Program Income Received	\$317,514.00	\$324,514.00
Total Funds Expended	\$6,296.40	\$1,299,411.04
Gwinnett County NSP	\$6,296.40	\$1,299,411.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 50% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter. Total Fund Expended was modified to bring the "true" figure for this quarter up to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	55/55
# of Multifamily Units	0	55/55

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	55/55	0/0	55/55	100.00
# Renter Households	0	0	0	55/55	0/0	55/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
CDBG	\$179,350.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: G-0133-000013

Activity Title: Multi Family with Incomes Low, Mod and Middle AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

G-0097-000003

Projected Start Date:

03/15/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

GCNSP Rehabilitation Program

Projected End Date:

03/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Gwinnett County NSP

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2012

N/A

To Date

\$331,365.98

Total Budget

\$0.00

\$331,365.98

Total Obligated

\$0.00

\$331,365.98

Total Funds Drawdown

\$0.00

\$330,741.98

Program Funds Drawdown

\$0.00

\$329,139.42

Program Income Drawdown

\$0.00

\$1,602.56

Program Income Received

\$105,838.00

\$107,838.00

Total Funds Expended

\$1,602.56

\$330,741.98

Gwinnett County NSP

\$1,602.56

\$330,741.98

Match Contributed

\$0.00

\$0.00

Activity Description:

Gwinnett County NSP will purchase foreclosed multi-family properties in the target areas. The properties will be sold to a qualified developer to rehabilitate and operate the property. Funds for this activity will be used to provide housing for families whose income is not greater than 80% of the AMI.

Location Description:

Gwinnett County NSP will target its efforts in census tracts which have a high number of foreclosures and subprime mortgages, and the potential of more foreclosures as identified by HUD. The program will concentrate its efforts in target areas with HUD Foreclosure Abandonment Risk Scores between 5 and 10.

Activity Progress Narrative:

No properties were purchased during this quarter. Total Fund Expended was modified to bring the "true" figure for this quarter up to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/14
# of Multifamily Units	0	14/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	14/14	14/14	100.00
# Renter Households	0	0	0	0/0	14/14	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
CDBG	\$45,650.00
Total Other Funding Sources	\$0.00

